Lesley University
College of Art and Design

John Moriarty Associates																								
Issue Date: 6/5/14			**Week 6/2 thru 6/6**							**Week 6/9 thru 6/13**							**Week 6/16 thru 6/20**						
ACTIVITY	**START**	**FINISH**	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
			6/2	**6/3**	**6/4**	**6/5**	**6/6**	**6/7**	**6/8**	**6/9**	**6/10**	**6/11**	**6/12**	**6/13**	**6/14**	**6/15**	**6/16**	**6/17**	**6/18**	**6/19**	**6/20**	**6/21**	**6/22**
Dewatering operation (Continuous 24 / 7)			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Metal stud framing inside church (ongoing as needed)	06/02/14	06/20/14	1	1	1	1	1	Saturday Work G&C		1	1	1	1	1	Possible Saturday Work		1	1	1	1	1	Possible Saturday Work	
Drywall above pipes and ductwork at access issues only (ongoing as needed)	06/02/14	06/20/14	1	1	1	1	1			1	1	1	1	1			1	1	1	1	1		
Layout / hangers & installation of HVAC, Plumbing, Electrical & FP at Lower Level of church (ongoing)	06/02/14	06/20/14	1	1	1	1	1			1	1	1	1	1			1	1	1	1	1		
Layout / hangers for HVAC, Plumbing, Electrical & FP at Ground / Second & Third floors of church (ongoing)	06/02/14	06/20/14	1	1	1	1	1			1	1	1	1	1			1	1	1	1	1		
Form & pour columns & walls at ground floor to second floor	06/02/14	06/06/14	2	2	2	2	2																
Form & install rebar for second floor slab	06/09/14	06/13/14								2	2	2	2										
Install mechanical sleeves and boxes at second floor	06/09/14	06/13/14								1	1	1	1										
Pour second floor slab (TBD weather dependent)	06/13/14	06/13/14												2									
Prep wall & install waterproofing behind stone base (weather dependent)	06/09/14	06/13/14								1	1	1	1	1									
Remove north transept for installation of second & third floor steel	06/02/14	06/04/14	2	2	2																		
Installation of steel framing at second floor north transept connector	06/16/14	06/18/14															2	2	2				
Install spray fire proofing at steel beams in church	06/09/14	06/13/14								1	1	1	1	1									
Install waterproofing at church addition (weather dependent)	06/04/14	06/10/14			1	1	1			1	1												
Installation of insulation, windows & finish work at church addition	06/06/14	06/20/14					2			2	2	2	2	2			2	2	2	2	2		
Installation of sprinkler piping above rated ceilings second & third floors	05/27/14	06/06/14	1	1	1	1	1																
Installation of GWB at underside of second & third floors (rating prior to MEP, FP installation ongoing as needed)	06/05/14	06/20/14				1	1			1	1	1	1	1			1	1	1	1	1		
Street work (sewer & storm separation / signaling work / curbs & south bound Mass Ave sidewalk)	06/02/14	06/20/14	3	3	3	3	3			3	3	3	3	3			3	3	3	3	3		
Under slab utilities / drainage and waterproofing for lower level SOG from east wall to "6" line	06/09/14	06/20/14								3	3	3	3	3			3	3	3	3	3		
Close Roseland St. for crane delivery of lower level and church roof HVAC equipment	06/05/14	06/05/14				3																	

LEGEND
1 = LIGHT NOISE (INTERIOR COMPRESSORS, DRILLS, SAWS, ETC.)
2 = MODERATE NOISE (EXTERIOR LIGHT MACHINERY, CONCRETE FORMWORK, COMPRESSOR, SAWS ETC.)
3 = LOUD NOISE (EXTERIOR JACKHAMMERING, CONCRETE TRUCKS, HEAVY EQUIPMENT ETC.)

COMMENTS			